

Change Register for 2022-23 Annual Possession Plan (Version 3 to Version 4)

	Request Status	Operator Impact	Possession Type	Corridor	Start Date	Start Time	End Date	End Time	Total Duration (Hours)	Track	Location From	Location To	Scope of Work	Comments for customers
NEW	Approved	1	Total Possession	MSA	Mon 27/06/22	13:00	Mon 11/07/22	7:00	330.00	Main Line	Moonee Ponds Junction	South Dynon	Track Re-Build	Full Track Closure of Main Line, No Passenger Access into Southern Cross
NEW	Approved	1	Config Possession	SNA	Sat 02/07/22	2:00	Mon 04/07/22	2:00	48.00	All Lines	Port Botany	Flemington Junction	Config-10A	Full Config 10, Additional Possession in Lieu of scaled back March 2022 Possession. (WE01)
UPDATED	Approved	2	Total Possession	KSP	Mon 04/07/22	8:00	Mon 04/07/22	17:00	9.00	Main Line	Mount Barker	Mount Barker	Removal of Redundant Infrastructure	Moved from May 2022, No Train Period
NEW	Approved	1	Total Possession	KSP	Sun 10/07/22	20:00	Mon 11/07/22	8:00	12.00	Main Line	Crystal Brook	Gladstone	Loop Extension	No Train Period
UPDATED	Approved	1	Config Possession	SNA	Sat 06/08/22	6:00	Sun 07/08/22	18:00	36.00	All Lines	Moss Vale	Unanderra	Config-16	Config moved from WE05 to WE06 due to change in Sydney Trains Alignment
NEW	Approved	1	Total Possession	KSP	Sun 07/08/22	20:00	Mon 08/08/22	8:00	12.00	Main Line	Crystal Brook	Gladstone	Loop Extension	No Train Period
NEW	Approved	1	Total Possession	MSA	Mon 08/08/22	6:00	Sun 14/08/22	18:00	156.00	Oaklands Line	Benalla	Oaklands	Repairs	Daily 12hr Possessions
NEW	Supported	2	Total Possession	SNA	Fri 19/08/22	6:00	Thu 01/09/22	18:00	324.00	Up & Down Mains	Junee	Goulburn	Rail Grinding	Daily Possessions, Times and Sections TBC
NEW	Supported	2	Total Possession	SNA	Sun 11/09/22	6:00	Mon 26/09/22	18:00	372.00	Up & Down Mains	Moss Vale	Goulburn	Rail Grinding	Daily Possessions, Times and Sections TBC
NEW	Pending	1	Total Possession	SNA	Sat 24/12/22	16:00	Mon 26/12/22	20:30	52.50	All Lines	Cooks River	Port Botany	Major Construction Works	Config 10C Possession
UPDATED	Supported	2	Total Possession / Altered Train Working	MSA	Mon 26/12/22	0:01	Fri 30/12/22	23:59	119.97	All Lines	Ararat	Ararat	Signal Commissioning	Rescheduled Dates, times to be refined. Altered working and train delays through Ararat
NEW	Supported	2	Total Possession	MSA	Mon 02/01/23	7:00	Mon 13/02/23	20:30	1021.50	Main Line	Tullamarine	Tullamarine	Replacement of Mooney Ponds Creek Viaduct	All Traffic Via Passing Lane (DG Track)
NEW	Approved	1	Total Possession	KSP	Sun 22/01/23	20:00	Wed 25/01/23	8:00	60.00	Main Line	Crystal Brook	Gladstone	Loop Extension	No Train Period + Train Order Working
UPDATED	Supported	1	Total Possession	SNA	Sun 19/02/23	13:00	Mon 20/02/23	7:00	18.00	All Lines	Wangaratta	Wangaratta	Green Street Bridge Works	Inland Rail Project, Moved from November 2022
NEW	Pending	2	Total Possession	KSP	Sat 25/02/23	7:30	Sun 26/02/23	17:30	34.00	All Lines	Condoblin	Kiacatoo	Level Crossing Commissioning	Further refinement of requirements underway
NEW	Pending	2	Total Possession	KSP	Sun 02/04/23	7:30	Sun 02/04/23	17:30	10.00	All Lines	Forbes	Quandialilla	Level Crossing Commissioning	Further refinement of requirements underway
NEW	Pending		Total Possession	SNA	Sat 08/04/23	2:00	Mon 10/04/23	2:00	48.00	Port Botany Up Botany Down Botany Single Botany	Port Botany	Cook River	BRD Project Works	TBC - Subject to further Consultation.
NEW	Approved	1	Total Possession	KSP	Mon 15/05/23	8:00	Tue 16/05/23	8:00	24.00	Main Line	Mile End	Islington	Track Signalling Upgrade	No Train Period
UPDATED	Pending - Removed from APP	1	Total Possession	SNA	Sat 10/06/23	6:00	Mon 12/06/23	18:00	60.00	All Lines	Cootamundra	Albury	Inland Rail	Possession Removed from APP Pending further consultation
UPDATED	Pending - Removed from APP	1	Total Possession	MSA	Sat 10/06/23	6:00	Mon 12/06/23	18:00	60.00	All Lines	Albury	Tottenham	Inland Rail	Possession Removed from APP Pending further consultation
UPDATED	Pending - Removed from APP	1	Total Possession	SNA	Sat 10/06/23	6:00	Mon 12/06/23	18:00	60.00	All Lines	Cootamundra West	Goobang Junction	Inland Rail	Possession Removed from APP Pending further consultation
NEW	Supported	1	Total Possession	SNA	Sun 11/06/23	13:00	Mon 12/06/23	7:00	18.00	All Lines	Wangaratta	Wangaratta	Green Street Bridge Works	Inland Rail Project